

**Sewer Separation Project
Construction Update
For The Week of July 18th – 22nd**

NOTICE

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line will be CLOSED to thru traffic beginning Monday, July 25th for a period of 30 days to allow for sanitary mainline and lateral sanitary sewer construction, including pavement restoration.

Phase I

Crew #1

- Miscellaneous sanitary lateral construction will continue in Phase I of the project (all streets north of US Rt. 20) in preparation for asphalt restoration.
- Miscellaneous construction will continue to occur, including sanitary manhole vents, sanitary laterals, etc. at various place on Phase I (all streets north US Rt. 20 between Pine St. and Water St. (St. Rt. 105) in preparation for pavement restoration, none of which should affect traffic on a long term basis but could create some short term delays.
- Anticipated completion of all of the above items would be sometime late Tuesday, July 19th, weather permitting.
- Beginning Wednesday, July 20th, this mainline crew will then proceed to begin construction at about the intersection of Walnut St and the Portage River – referenced work will include the removal and replacement of the River interceptor sewer (Phase IV work).

Phase II

Crew #2

- Sanitary sewer mainline construction will continue on Evergreen and Riverside Drs, once completed, sanitary lateral sewer construction will then proceed from Riverside to Forest Court Drs.
- Sanitary lateral construction will then proceed to Riverside Dr. (circle)

No support utility crews will be working in conjunction with mainline sanitary crews throughout the week.

All sidewalks will be open

All schedules will be weather permitting

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or krisg@woodville.net. Underground Utilities Inc. will then be contacted for an answer or solution.