

**Sewer Separation Project  
Construction Update  
For The Week of August 29<sup>th</sup> – September 2nd**

## **NOTICE**

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line has been **extended for 30 days** and will remain **CLOSED to all thru traffic** until pavement restoration is complete, currently anticipated to be September 30<sup>th</sup>, 2011.

### **Phase I**

#### **Crew #4**

- Preparation for asphalt street restoration, will continue on designated streets north of US Rt. 20 throughout the week.
- Asphalt paving will also continue on Phase I streets, north of US Rt. 20.
- Trench compaction will continue on Phase II, south of US Rt. 20 in preparation for asphalt restoration.
- Concrete flatwork will also take place on Phase I north of US Rt. 20 as needed, and preparation for same work will proceed in Phase II and III, south of US Rt. 20, also as needed. This will include the restoration of curb and sidewalk.

### **Phase II**

#### **Crew #2**

- Sanitary sewer mainline and lateral construction will continue along US Rt. 20 from St. Rt. 105 (Pemberville Rd.) to west of Dick Street
- Other areas affected will be Dick & George Sts which will see both mainline and sanitary lateral construction.

### **Phase III**

#### **Crew #3**

- Sanitary sewer mainline construction will continue on St. Rt. 105 (Water St.) north/south of Oak St. Once completed, sanitary sewer construction will then start at St. Rt. 105 & Oak St and proceed north on Oak Street. Sanitary laterals along St. Rt. 105 will also be completed, as required.

**Water St. (St. Rt. 105) closure has been extended, it will continue to be CLOSED TO ALL THRU TRAFFIC until pavement restoration is complete, anticipated to be September 30<sup>th</sup>.**

### **Phase IV**

#### **Crew #1**

- Mainline sanitary sewer construction will continue with the removal and replacement of the River interceptor sewer, beginning at S. Walnut St and proceeding southwest, river levels permitting. Once completed, sanitary mainline construction (including removal and replacement) will proceed on Fort Findlay Rd from US Rt. 20 to Borcharding Road.

### **Phase IV**

Lining subcontractors will continue their work adjacent to the Portage River north of US Rt. 20.

**Please note that all sidewalks will be open in all areas with the exception of Pemberville Rd (St. Rt. 105) at US Rt. 20 on the west side of the Village, which will be closed to all pedestrian traffic.**

**All schedules will be weather permitting**

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or [krisg@woodville.net](mailto:krisg@woodville.net). Underground Utilities Inc. will then be contacted for an answer or solution.