

**Sewer Separation Project
Construction Update
For The Week of August 8th – 12th**

NOTICE

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line will remain **CLOSED** to thru traffic Monday, July 25th for a period of 30 days to allow for sanitary mainline and lateral sanitary sewer construction, including pavement restoration.

Phase II

Crew #2

- Sanitary lateral sewer construction will begin and continue on Riverside Dr. and remain in that area on August 8th & 9th.
- Construction will begin on George St both north and south of College Ave. This intersection is anticipated to be closed on August 10th & 11th.

Phase I

Crew #3

- Sanitary sewer mainline construction will be completed in the drive for resident #621 Water St on August 8th.
- Sanitary sewer mainline construction will continue on Water St. (St. Rt. 105) south of Oak Street.

As a result, St. Rt. 105 will continue to be closed to thru traffic until pavement restoration is complete.

Phase II, IV

- Mainline sanitary sewer construction will continue near the intersection of Walnut St and the Portage River. This will include the removal and replacement of the River interceptor sewer (Phase IV), river levels permitting. In the case of high river levels, this crew will continue sanitary lateral installation on Erie St. & College Ave east and west of Pemberville Rd (St. Rt. 105).

No support utility crews will be working in conjunction with mainline sanitary crews throughout the week.

Phase IV

Lining and cleaning subcontractors will continue their work adjacent to the Portage

River north of US Rt. 20.

All sidewalks will be open

All schedules will be weather permitting

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or krisg@woodville.net. Underground Utilities Inc. will then be contacted for an answer or solution.