

**Sewer Separation Project
Construction Update
For The Week of July 25th – 29th**

NOTICE

Water St. (St. Rt. 105) from RT 20 to the easterly corporation line will be **CLOSED** to thru traffic beginning Monday, July 25th for a period of 30 days to allow for sanitary mainline and lateral sanitary sewer construction, including pavement restoration.

Phase IV, 11

Crew #1

- Beginning Monday, July 25th, mainline sanitary sewer construction will begin at the intersection of S. Walnut St. & the Portage River. Referenced work will include the removal and replacement of the River interceptor sewer (Phase IV work) river levels permitting. In the case of high river levels, this crew will continue sanitary lateral installation on Erie & College Sts, west of St. Rt. 105.

Phase II

Crew #2

- Sanitary lateral sewer construction will continue on Evergreen, Riverview, Forest Court & Parklane. It is anticipated that sanitary lateral construction will begin on Riverside Dr. (circular) on Thursday, July 28th and/or Monday Aug 1st weather permitting.
- Sanitary lateral construction will than remain on Riverside Dr. (circular).

Phase III

Crew #3

- Sanitary sewer mainline construction will begin in the asphalt drive of 621 Water St. and proceed north into Water St. Once the intersection of Water & Oak St is reached, construction will proceed to the east along Water St and go to the easterly corporation line of the Village.

No support utility crews will be working in conjunction with mainline sanitary crews throughout the week.

Phase IV

Lining and cleaning subcontractors will continue their work adjacent to the Portage River north of US Rt. 20.

All sidewalks will be open

All schedules will be weather permitting

If you have any questions or concerns regarding the information provided in this update, please contact Kris Gerwin at 419-849-3031 or krisg@woodville.net. Underground Utilities Inc. will then be contacted for an answer or solution.